

2652J

SEPTEMBER


2022

SWC 19th & Eucalyptus

NOTES:

- BUREAU OF STREET USE AND MAPPING TO REFERENCE SURVEY MONUMENTS 294 AND BM10144, PRIOR TO CONSTRUCTION.
- FOR FIRE ALARM ADJUSTMENTS/RELOCATIONS CONTRACTOR TO COORDINATE WITH MIKE DENNING, DEPARTMENT OF TECHNOLOGY, AT (415) 550-2718 PRIOR TO EXCAVATION.
- REFER TO E-DWGS FOR TRAFFIC SIGNAL RELATED UTILITY ADJUSTMENTS AND/OR RELOCATIONS.
- REFER TO WD-DWGS IN PLAN SET FOR WATER RELATED UTILITY ADJUSTMENTS AND/OR RELOCATIONS.
- REFER TO MA-DWGS IN PLAN SET FOR AWWSS RELATED UTILITY ADJUSTMENTS AND/OR RELOCATIONS.
- REFER TO SW-DWGS IN PLAN SET FOR SEWER RELATED UTILITY ADJUSTMENTS AND/OR RELOCATIONS.
- ALL PRIVATE UTILITIES WILL BE ADJUSTED BY OWNER, CONTRACTOR TO CONTACT PRIVATE UTILITY COMPANIES PRIOR TO DEMOLITION.
- CONTRACTOR TO COORDINATE AND CONFIRM BUS SHELTER LOCATION AND RELATED WORK WITH THE CITY AND CLEAR CHANNEL REPRESENTATIVE PRIOR TO CONSTRUCTION.
- PARKING METER (PM) REMOVAL REFER TO TRAFFIC CONTROL SPECIFICATION 01-55-252.
- REMOVE (E) L/S AND REPLACE WITH SIDEWALK CONFORMING TO CALTRANS STANDARDS.
- (E) ELEVATIONS ARE BASED ON SURVEY INFORMATION RECEIVED FROM SFPD ON 10/26/2018. CONTRACTOR SHALL VERIFY CONFORM ELEVATIONS IN FIELD PRIOR TO CONSTRUCTION.
- REFER TO PD-DWGS IN PLAN SET FOR ALL PAVEMENT MARKINGS, AND STRIPING LAYOUT.

AB 7295



KEY MAP
SCALE: N.T.S.

TELAMON
ENGINEERING CONSULTANTS, INC.
855 FOLSOM STREET, SUITE 142
SAN FRANCISCO, CA 94107
TEL: 415-837-1336 FAX: 415-837-1354

NO.	DATE	DESCRIPTION	BY	APP.
1	12/11/19	211, BY: Doug		

THIS DRAWING WAS LAST MODIFIED: 12/11/19 211, BY: Doug



BUREAU OF ENGINEERING
CITY & COUNTY OF SAN FRANCISCO
SAN FRANCISCO PUBLIC WORKS
30 VAN NESS AVENUE, 5TH FLOOR
SAN FRANCISCO, CA 94102 - 8028

Acting Section Mgr.	ERIC KJELSSBERG	Date:	12/13/19
Deputy Bureau Mgr.	FERNANDO CISNEROS	Date:	12/14/19
Acting Bureau Mgr.	JOSEPH DIAZ	Date:	12/16/19

DESIGNED:	DATE:
DZ	12/19
DRAWN:	DATE:
KN	12/19
CHECKED:	DATE:
MC	12/19

PROFESSIONAL
ENGINEER
No. C343842
Exp. 6/30/21
CIVIL
STATE OF CALIFORNIA

PLAN APPROVAL DATE	CONTRACT No.	PROJECT ID	DISTRICT	COUNTY	ROUTE	POST MILES TOTAL PROJECT
	04-0G3501	0400000325	04	SF	1	R0.94/4.05
19TH AVENUE (STATE ROUTE 1) COMBINED CITY PROJECT						
19TH AVENUE AND EUCALYPTUS DRIVE CONSTRUCTION DETAILS						
CONTRACT ID: 1000005832						DRAWING NO: C-8B
FILE NO: 111,334						REV NO:

2562 J

SEPTEMBER

2022

SWC 19th & Eucalyptus

CR-7, 3 1/2" Sidewalk

- ① $15' \times 8.5' = 128 \text{ sf}$
- ② $1/2 \times 4.5' \times 8' = 18 \text{ sf}$
- ③ $13.5' \times 67' = 905 \text{ sf}$
- ④ $6' \times 9' = 54 \text{ sf}$
- ⑤ $1/2 \times 6' \times 7' = 21 \text{ sf}$
- ⑥ $9' \times 40' = 360 \text{ sf}$
- ⑦ $1/2 \times 4' \times 5' = 10 \text{ sf}$
- ⑧ $1/2 \times 17' \times 6' = 51 \text{ sf}$
- ⑨ $1/2 \times 5' \times 6' = 15 \text{ sf}$
- ⑩ $1/2 \times 6' \times 6' = 18 \text{ sf}$

Total = 1,580 SFCR-11, Parking Strip & Gutter

- Ⓐ $15' \times 5' = 75 \text{ sf}$
- Ⓑ $25' \times 2' = 50 \text{ sf}$
- Ⓒ $1/2 \times 10' \times 5' = 25 \text{ sf}$
- Ⓓ $65' \times 2' = 130 \text{ sf}$

Total = 280 sf

CR-10, Curb
152 LF

CR-12, Curb Ramp
2 ea

CR-15, Bus Shelter Foundation
1 ea

CR-5, Bus Pad
 $10' \times 69' = 690 \text{ SF}$

CR-3, Concrete Base

- Ⓘ $6' \times 8' = 48 \text{ sf}$
- Ⓜ $1/2 \times 6' \times 10' = 30 \text{ sf}$
- Ⓝ $7' \times 55' = 385 \text{ sf}$
- Ⓨ $1/2 \times 14' \times 14' = 98 \text{ sf}$
- Ⓟ $9' \times 27' = 243 \text{ sf}$
- Ⓥ $1.5' \times 69' = 104 \text{ sf}$
- Ⓦ $10' \times 25' = 250 \text{ sf}$

Total = 1,158 SFCR-2, Hot Mix AC

9/7/22 6.22 Tons

9/13/22 10.61 Tons

Total = 16.83 TonsCR-4, 12" Thick Class II Aggregate BaseⓂ $(7' \times 9' \times 1') \div 27 = 2.3 \text{ CY}$ Ⓨ $(98 \text{ sf} \times 1') \div 27 = 3.6 \text{ CY}$ Ⓟ $(243 \text{ sf} \times 1') \div 27 = 9.0 \text{ CY}$ Ⓥ $(104 \text{ sf} \times 1') \div 27 = 3.9 \text{ CY}$ Ⓦ $(250 \text{ sf} \times 1') \div 27 = 9.3 \text{ CY}$ Total = 28.1 CYCR-6, 6" Thick Class II Aggregate BaseCR-5, Bus Pad : $(690 \text{ sf} \times 0.5') \div 27 = 12.8 \text{ CY}$ CR-7, Sidewalk : $(1,580 \text{ sf} \times 0.5') \div 27 = 29.3 \text{ CY}$ CR-10, Curb : $(152' \times 0.5' \times 0.5') \div 27 = 1.4 \text{ CY}$ CR-11, Gutter/Parking Strip : $(280 \text{ sf} \times 0.5') \div 27 = 5.2 \text{ CY}$ Total = 48.7 CY

9/13/2022

GRANITEROCK 211 26098981

Peninsula Road Materials

365 Blomquist St., Redwood City CA 94063

(650) 482-3800

Customer Information

Name: RK Engineering Inc 113993
 Job: PW 5832 19th Avenue (Stat Job# 141 *
 Order 871161 PO#: J-xx-141

Truck Information

GX34068 RF Tag 65108626
 Type: 10 Wheelers
 Broker: OUTSIDE
 Licens 57700J1

Weight Information (Driver in Vehicle)

	Pounds	M Tons	Tons
(Driver On) T	22,960 *	10.41 *	11.48 *

Scale:

Materi	103	1/2" Asphaltic Concrete	Pounds	M Tons	Tons
Net:			21,220	9.63	10.61
(Driver On)			44,180	20.04	22.09

Scale:

* P. T.

Product Information

Code	Description	Tons
103	1/2" Asphaltic Concrete	10.61
ERF	Environmental Recovery Fee	1.00

SWC 19th & Eucalyptus

Total Tot	Loads	Tons
103	1	10.61

Job Management Information

Time (Min)	Current	Today	To Dat
Gate to Gate	9.6	9.6	23.9
Return Time	0.0		
Time I	10:37:25	Ticket	10:47:01

Granite Rock Company: Weighmaster

Weighed by Stephanie Marley, Deputy

Trucker:

Received:

WEIGHMASTER CERTIFICATE

THIS IS TO CERTIFY that the following described commodity was weighed, measured, or counted, by a weighmaster, whose signature is

9/7/2022

REPRINT

GRANITEROCK 211 26097766

Peninsula Road Materials

365 Blomquist St., Redwood City CA 94063

(650) 482-3800

Customer Information

Name: RK Engineering Inc 113993
 Job: PW 5832 19th Avenue (Stat Job# 141 *
 Order #: 871161 PO#: J-xx-141

Truck Information

GX39398 RF Tag #: 39398
 Type: Bobtail
 Broker: OUTSIDE
 License: NEW

Weight Information (Driver in Vehicle)

	Pounds	M Tons	Tons
(Driver On) Tare:	13,800	6.26	6.90

Scale:

Material	788	1/2" HMA	Pounds	M Tons	Tons
Net:			12,440	5.64	6.22
(Driver On) Gross:			26,240	11.90	13.12

Scale:

Product Information

Code	Description	Tons
788	1/2" HMA	6.22
ERF	Environmental Recovery Fee	1.00

Total Today	Loads	Tons
788	1	6.22

Job Management Information

Time (Min)	Current	Today	To Date
Gate to Gate	5.5	5.5	5.5
Return Time	0.0		
Time In:	10:06:32	Ticketed:	10:11:59

Granite Rock Company: Weighmaster

Weighed by: Jordan Stone, Deputy

Trucker:

Received:

WEIGHMASTER CERTIFICATE

THIS IS TO CERTIFY that the following described commodity was weighed, measured, or counted, by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed by chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

V0620

V062019

562 826 7748